COMMISSIONING REPORT & CHECKLIST

REV. 010412

<u>IMPORTANT</u> This commissioning report must be submitted to CELMEC to register and validate the warranty.

	Page 1 of 2
CLIENT:	PROJECT:
CONTACT NAME:	CONTACT NO.
SITE ADDRESS:	STATE:
UNIT SERIAL NO.	
UNIT MODEL:	
GAS TYPE:	NG 🗆 LPG 🗆
OTHER GAS FIRED EQUIPMENT IN BUILDING (SIZE):	YES
INLET GAS REGULATOR FITTED:	YES NO
INLET GAS LINE PRESSURE (kPa):	1.1 kPa NG □ 2.75 kPa LPG □kPa
MANIFOLD GAS FLOW PRESSURE (kPa):	0.9 kPa NG □ 2.5 kPa LPG □
AIR QUANTITY (I/s): - LOW FAN SPEED (I/s) - HIGH FAN SPEED (I/s)	
DUCT STATIC PRESSURE (EXT): (EXT. Pa)	
MOTOR PULLEY SIZE & SETTING:	
FAN PULLEY SIZE:	
FAN MOTOR (AMPS/KW):	
RPM MOTOR/FAN:	MOTOR FAN
BYPASS DAMPER POSITION (if applicable):	CLOSED □ OPEN □
ON/OFF IGNITION OR ELECT. MODULATION:	ON/OFF MOD'N
POWER FLUE VENTOR FITTED:	YES NO
AIR ON TEMP: (°C)	
AIR OFF TEMP: (°C)	
CONTROLS COMPARTMENT TEMP: (°C)	
CHECKED / COMMISSIONED AND ADDROVED BY:	
CHECKED / COMMISSIONED AND APPROVED BY:	

COMMISSIONING REPORT & CHECKLIST

REV. 010412

<u>IMPORTANT</u> This commissioning report must be submitted to CELMEC to register and validate the warranty.

		Page 2 of 2
1.	Unit level on mounting platform.	
2.	Unit correctly flashed to prevent water damage.	
3.	"V" belt alignment and tension checked.	
4.	Unit wired in accordance with regulations and operating correctly.	
5.	Water main flushed before connection to unit.	
5. 6.	Float valve set correctly.	
7.	Water flow adequate to all pads.	
7. 8.	Bleed rate set and bleed hose positioned in overflow.	
9.	Filter pads in good order.	
	Water distribution through pads uniform.	
10.	water distribution through pads dimonn.	Ц
11.	Control switch tested.	
	Low speed fan only (ventilation).	
	High speed fan only (ventilation).	
	High speed fan and pump running (cooling).	
	Low speed fan and pump running (cooling).	
	LPS, HPS units Fresh Air dampers open, R/A damper closed (cooling).	
	High speed fan and heater running (heating).	
	Low speed fan and heater running (heating).	
	LPS, HPS units Fresh Air dampers closed, R/A damper open (heating)	
12.	Unit tested for maximum amperage.	
13.	Air flow from duct outlets correctly set.	
14.	Adequate air relief openings provided.	
15.	OWNER INSTRUCTED IN METHODS OF OPERATION.	
16.	OWNER ADVISED ON MAINTENANCE & SERVICING THE EQUIPMENT.	
17.	OWNER PRESENTED WITH OPERATING INSTRUCTIONS.	
COMMENT	'S:	
	1	
CHECKED	/ COMMISSIONED AND APPROVED BY:	